BRUHATH BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of fencing to Swimming pool at Allalasandra Lake premises in Ward No.04 Yelahanka New town

MEASUREMENT SHEET

RA BILL NO SECOND AND FINAL

Name of Agency : Sri. D.K NAGARAJA , Bangalore

Measurements recorded on (

Item no	From	Unit	Nos		L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	10
15	Fabricating, providing and erecting in poiston of MS Hot dip galvanised Sq. Hallow Poles of 132X132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12X75mm galvanised flat for alround frame and 20X20mm galvanised forged design with squarefor vertical at 150mmC/C as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials li MS. Hollow galvanised pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery and incidental charges for the successful completion of the work as per the direction of the engineer-in-charge of the work and as per the direction of engineer in charge of work.								
		Sqm							
	Front Side		1	1	48.50		1.520	73.72	
	Checked.		1	1	12.20		1.520	18.54	
						Total Qty		92.26	

30/7/18
A.E. (Project)

PMC Contractor Asst. Engineer(Project) 30/7/18 Asst. Executive Engineer(Project) 30/7/18

BRUHATH BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of fencing to Swimming pool at Allalasandra Lake premises in Ward No.04 Yelahanka New town

MEASUREMENT SHEET

RA BILL NO SECOND AND FINAL

Name of Agency : Sri. D K NAGARAJA , Bangalore

Measurements recorded on (

Item no	From	Unit	Nos		L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	10
23	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint and as per the direction of engineer in charge of work.								
		Sqm							
	Main Road Side		1	1	100.00		1.80	180.00	
	Parking Side		1	1	6.70		1.80	12.06	
			1	1	10.15		1.80	18.27	
	Parking Side		1	1	29.90		1.80	53.82	
	All round Transformer		1	1	15.20		2.30	34.96	
						Total Qty		299.11	

Checked. 30/7/18 E.E (Project)

PMC Contractor

Asst. Engineer(Project) 30/7/18

Asst. Executive Engineer(Project)